

Report # : 11 Date : 08/10/2001

Page : 1

Well Permit : VIC/P43 **Rig:** Ocean Bounty **Water Depth (m):** 82 **Well Start:** 25/09/01 9:48

Days on Well :	10.7	Depth (m) :	2156	Supervisor(s):	D. Bell & S. Job
Days from Spud :	9.83	TVD (m) :	2156	Rig M.I.C :	Dave Deron
Total Budget Days (P50) :	25.7	Progress(m) :	359		
Progress Budget Days (P50):	16.9	Rig Heading(°):	250		
AFE Cost :	\$14,540,000				
Cumulative Cost :	\$7,779,000				

Ops 00:00 to 06:00 : Held JSA and rigged up to run Schlumberger wireline logs. Currently logging up with run #1 PEX-DSI-GPIT. (No drag or fill on bottom observed with wireline run #1).

Ops Summary (24 hrs) : Conducted LOT and determined fracture gradient of 1.85sg at 1784mRT. Drilled 8-1/2" hole from 1797mRT to TD 2156mRT. No significant gas shows were observed. POOH. Held JSA and layed out FEWD/MWD BHA.

Start	Hours	Depth (m)	DT/ILT	Operations
8 1/2"				
0:00	1.00	1797	0	Performed LOT and measured SCRs.
1:00	3.75	1846	0	Drilled 8-1/2" hole from 1797 to 1846mRT at an average ROP of 13.1m/hr.
4:45	4.00	1935	0	Drilled 8-1/2" hole from 1846 to 1935mRT at an average ROP of 22.3m/hr.
8:45	7.75	2156	0	Drilled 8.1/2" hole from 1935 to 2156mRT at an average ROP of 28.5m/hr.
16:30	0.75	2156	0	Circulated hole clean prior to POOH.
17:15	5.00	2156	0	Flow checked and POOH.
22:15	1.75	2156	0	Racked back the 8-1/2" BHA and broke out the bit and FEWD/MWD tools.
Report Duration (in hours)		24		

Report # : 11 Date : 08/10/2001

Page : 2

Well Permit : VIC/P43

Rig: Ocean Bounty

Water Depth (m): 82

Well Start:

25/09/01 9:48

Casing - Mud and Survey Data

Last casing: 9-5/8" @ 1784mRT

Liner:

Last BOP: 06/10/2001

Mud type : Aquadril

Mud density : 1.15

Mud and/or Last survey: 0.66? inc @ 2143mRT
Survey comments:

Riser

Riser tension : 240 klbs

Riser angle : 0.5

Hole position :

Comments :

Weather Information

Wave (m): 1.5 **Swell (m):** 2.1 **Wind (kn):** 12 knots @ 200?

Temp (°C): 12 **Heave (m) :** 1 **Pitch (°):** 0.4 **Roll (°):** 0.4

Rig Heading(°): 250

Weather comments: Swell up to 4.9m with rig heave of 2.7m.

Support Vessel Movements

Pacific Conqueror:
In Portland.

Pacific Sentinel:
On standby at rig.

OHSE Reports

	Daily	Cumul.
LTI's :	0	0
TRC's :	0	1
Incident Reports :	1	4
Stop Cards :	3	83
Stop Tours :	0	0
Days since last LTI :		1470

Materials

Barite (t or sx)	453	Fuel (m3)	444
Gel (t or sx)	1150	HeliFuel(ltrs)	2786
Brine (m3)	0	Drill Water (m3)	348
Cement (t or sx)	1355	Pot Water (m3)	98
Blend (t or sx)	260		
Base oil (m3)	0		

Personnel on Board

WEL	7	BHI Logging	6
DOGC	63	Dowell Schlumberger	0
Stolt Comex	3	Dril-Quip	0
Halliburton	1	Fugro	0
BHI Mud	2	Weatherford	0
Schlumberger	4	Anadril Schlumberger	2
Lawson & Treloar	0	Security DBS	2
Baker Oil Tools	0	Linkweld	0

Total POB : 90

Notes/Memo

Incident:

A cold chisel fell approximately 0.5m from a container being lifted from the Pacific Sentinel to the deck of the Ocean Bounty. The incident is currently under investigation.

Shipping:

17 vessels were logged with the closest of these vessels passing 4.0Nm from the rig.

Weather:

Significant wave heights of 2m are expected to persist until late Wednesday evening (extent of the latest forecast).