



COIL TUBING JOB LOG

DATE	PAGE NO
1-Nov-07	1

CUSTOMER BEACH		WELL NC GLENAIRE 1		LEASE GLENAIRE		JOB TYPE FILL REMOVAL		TICKET NO
TIME	RATE BPM	PUMP PSI	VOLUME	PULL wt.	RUN wt.	WELL PSI	DEPTH METERS	DESCRIPTION OF JOB
THURSDAY 1 NOVEMBER								
8:00								ARRIVE AT OFFICE
9:00								PICK UP DOWNHOLE TOOLS FROM GEARHART
10:00								DEPART ADELAIDE
16:00								ARRIVE ONSITE - INSPECT, LEASE WELLHEAD AND
								FLUID TANK. NO CRANE ONSITE. SGS WAITING FOR
								TUBING JOINTS AND CRANE TO CONT FLARE.
16:20								DEPART LOCATION. PASS CRANE ON ROAD
17:00								CHECK IN HOTEL
FRIDAY 2 NOVEMBER								
8:00								ARRIVE ON SITE
8:15								HOLD SAFETY MEETING
8:30								START UNLOADING TRAILERS
8:45								SPOT PUMPING UNIT AND MAKE UP SUCTION LINE
11:00								FINISH UNLOADING TRAILERS
11:30								MAKE UP MIXING LINE FROM HT 400 TO TANK. START
								RIGGING UP HP IRON TO CT REEL.
12:00								START UNLOADING INJECTOR BASKET
12:45								LUNCH
13:15								REMOVE 4 1/16" QUAD BOP FROM FLOW CROSS
14:50								FINISH MAKING UP HYDRAULIC HOSES AND
								FUNCTION TEST INJECTOR , REEL AND BOP.
15:00								HOLD SAFETY MEETING AND PREPARE TO STAB
								COIL TUBING INTO INJECTOR
16:00								PIPE STABBED.
16:10								COMPRESSOR AND GENERATOR ARRIVE ONSITE.
16:30								START PUMP UNIT - O.K.
								CONTINUE CONNECTING ELECTRONIC CABLES
17:15								DEPART LOCATION.
SATURDAY 3 NOVEMBER								
8:00								ON LOCATION - SAFETY MEETING
8:15								PICK UP INJECTOR AND MAKEUP CT CONNECTOR
10:00								OFFLOAD FIRST WATER TANKER
10:35								PULL TEST CONNECTOR 20K
11:15								PRESSURE TEST BLIND RAMS 3000 PSI
11:30								PRESSURE TEST PIPE RAMS 3000 PSI
12:00								BAXTER HIRE ARRIVE WITH SCAFFOLD AND LIGHTS
12:30								UNLOAD CHEMICAL FROM TRUCK
13:00								SECOND WATER TANK LOAD ARRIVES