



COIL TUBING JOB LOG

DATE	PAGE NO
1-Nov-07	2

CUSTOMER		WELL NC		LEASE		JOB TYPE		TICKET NO
BEACH		GLENAIRE 1		GLENAIRE		FILL REMOVAL		
TIME	RATE BPM	PUMP PSI	VOLUME	PULL wt.	RUN wt.	WELL PSI	DEPTH FEET	DESCRIPTION OF JOB
SATURDAY 3 NOVEMBER								
13:30								REMOVE TREE CAP
13:45								START MIXING KCL
14:00								2 9/16 5K VALVE ARRIVES
14:40								MAKEUP BOP TO WELLHEAD
15:00								START FILLING REEL
15:30								THIRD WATER TANK LOAD ARRIVES
15:40								REEL FULL - PUMPED 27 BBLs
15:50								PRESSURE TEST COONECTOR 2000 PSI
16:00								SIT DOWN INJECTOR
17:00								TECHICIAN ARRIVES TO POWER UP UNIPRO
17:40								FOURTH WATER LOAD ARRIVES
18:20								DEPART LOCATION. UNIPRO POWER PROBLEM
								NOT RESOLVED
SUNDAY 4 NOVEMBER								
6:30								ON LOCATION - ON LOCATION
								FAULT FIND UNIPRO ON PUMP
7:30								PICK UP INJECTOR AND STRIPPER AND MAKEUP TO WELLHEAD
8:00								HOLD SAFETY MEETING
								MAKEUP BHA - NOZZLE BLOCKED - REMOVE TOOLS AND FLUSH 5 BBLs
9:15								TEST WELLHEAD CONNECTIONS 500 PSI
9:30								TEST WELLHEAD CONNECTIONS 3000 PSI
9:45						1100	11.4	OPEN WELL - BLEED OFF WELLHEAD PRESSURE AND RIH
10:15	0	0	12	1480	720	200	1500	WT/ CHECK P/U 20FT
10:45	0	0	12	7200	2300	200	3000	WT/ CHECK P/U 20FT
11:15	0	0	12	10900	5100	200	4500	WT/ CHECK P/U 20FT
11:30	0	0	12	11400	6500	200	6000	WT/ CHECK P/U 20FT
12:15	0	0	12	15200	8200	200	7500	WT/ CHECK P/U 20FT
12:30	0	0	12	20000	8000	200	9000	WT/ CHECK P/U 20FT
12:50	1.2	150	12			200	10700	START PUMPING GELL
13:00	1.2	2100		27000	9200	200	10900	WT/ CHECK P/U 20FT
13:14	1.2	3300	15		9200	200	11000	RIH @ 5.5FT/MIN
13:20	1.2	3300	29	26000	4300	200	11050	WT/ CHECK P/U 20FT
13:34	1.2	3300	43.4	26000	4300	200	11100	WT/ CHECK P/U 20FT
13:56	1.2	2200	71	27000	7000	200	11200	WT/ CHECK P/U 20FT