



5 DAY TECHNICAL LIMIT FORECAST

Well : BASKER FFD  
Forecast from : Thu, 22 June, 2006

Max POB next 5 days 96  
Max POB on Rig 100



Thu 22-Jun-06			Fri 23-Jun-06			Sat 24-Jun-06			Sun 25-Jun-06			Mon 26-Jun-06		
0:00			0:00			0:00			0:00			0:00		
1:00			1:00			1:00	Open well and flow until cleaned up		1:00			1:00		
2:00			2:00			2:00			2:00			2:00		
3:00			3:00			3:00			3:00	Unlatch guidelines off Basker-3, move rig over		3:00		
4:00			4:00			4:00			4:00			4:00	R/u & test slickline lubricator	
5:00			5:00			5:00	Flow well through separator, take fluid samples		5:00	Run Basker-3 Subsea Tree on completion riser		5:00	Recover 4" ARH prong & plug from tubing hang	
6:00			6:00			6:00			6:00			6:00		
7:00			7:00			7:00	Flush surface lines and bullhead diesel to below		7:00			7:00	Pre-flow meeting, RIH & open XD SSD, displac	
8:00			8:00	R/u & test flowhead & surface lines, land & latch		8:00			8:00			8:00		
9:00			9:00			9:00	Close & leak test SSSV & PMV.		9:00			9:00		
10:00			10:00			10:00			10:00			10:00		
11:00	Pull completion riser		11:00			11:00	Close & test tree valves. Flush riser and surface		11:00			11:00	Close XD SSD, POOH.	
12:00			12:00			12:00			12:00			12:00	Pressure up and shear open FBIV	
13:00			13:00			13:00			13:00			13:00	Open well and flow until cleaned up	
14:00			14:00			14:00			14:00			14:00		
15:00			15:00			15:00			15:00			15:00		
16:00			16:00	R/u & test slickline lubricator		16:00			16:00			16:00		
17:00	Run Basker-5 Subsea Tree on completion riser		17:00	Recover 4" ARH prong & plug from tubing hange		17:00			17:00			17:00	Flow well through separator, take fluid samples	
18:00			18:00			18:00			18:00			18:00		
19:00			19:00	Pre-flow meeting, RIH & open XD SSD, displac		19:00			19:00			19:00	Flush surface lines and bullhead diesel to below	
20:00			20:00			20:00	Rig down slickline. Unlatch & pull completion ris		20:00	R/u & test flowhead & surface lines, land & latching		20:00		
21:00			21:00			21:00			21:00			21:00	Close & leak test SSSV & PMV.	
22:00			22:00			22:00			22:00			22:00		
23:00			23:00	Close XD SSD, POOH.		23:00			23:00			23:00	Close & test tree valves. Flush riser and surface	
TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM
	Upstream Diamond ESS Fugro MI Dowell Geoservices Cameron Schlumberger Sperry Weatherford			Upstream Diamond ESS Fugro MI Dowell Geoservices Cameron Schlumberger Sperry Weatherford			Upstream Diamond ESS Fugro MI Dowell Geoservices Cameron Schlumberger Sperry Weatherford			Upstream Diamond ESS Fugro MI Dowell Geoservices Cameron Schlumberger Sperry Weatherford			Upstream Diamond ESS Fugro MI Dowell Geoservices Cameron Schlumberger Sperry Weatherford	
POB at end of crew movements	96		POB at end of crew movements	96		POB at end of crew movements	96		POB at end of crew movements	96		POB at end of crew movements	96	
EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG		
EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG		
VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS		
FG at rig pm Wrangler at Rig			FG at Rig Wrangler at Rig			F.G. at Rig Wrangler at Rig								
Thu 22-Jun-06			Fri 23-Jun-06			Sat 24-Jun-06			Sun 25-Jun-06			Mon 26-Jun-06		