

**Megascolides-2**

<b>Date :</b>	03 Jan 2007	<b>Well Site Manager :</b>	Bruce Pilat	<b>Rig Manager :</b>	Cesar Miaco
<b>Report Number</b>	6	<b>Drilling Supervisor :</b>	Bruce Pilat	<b>Drilling Company :</b>	Century Drilling Ltd
<b>Easting</b>	403212	<b>Northing</b>	5767583	<b>Geologist :</b>	Dave Horner

**Well Details**

Country:	Australia	Current Hole Size:		Casing O.D.:		Planned TD:	1850m
Field:	Megascolides	Measured Depth:	0m	Casing MD:		Last BOP Test:	
Rig:	Century 11	True Vertical Depth:	0m	Casing TVD:		FIT/LOT:	/
RT - AMSL:	156.20m	24 Hr Progress:	0m	TOL MD:		Last LTI:	04 Jan 2006
RT - GL:	5.20m	Days From Spud:		Liner MD:		LTI Free Days:	221
Datum:	WGS 84	Days On Well:	5.33	Liner TVD:			

Current Ops @ 0600:	Repair Draw works
Planned Operations:	Complete repairs to Draw works, Spud in with 12.25" bit

**Summary of Period 0000 to 2400 Hrs**

Repair Draw works

**Well Costs - AFE Number:**

Original AFE:	\$ 2,839,256	Orig & Supp AFE:	\$ 2,839,256	Daily Cost:	\$ 23,165	Cum. Cost:	\$ 534,610
Projected Cost:	\$ 2,839,256						

**HSE Summary**

Event (# Of)	Date of last	Days Since	Short Description
Alcohol & drug screening ( 2 )	02 Jan 2007	1 Day	All personel Blow into Alcoholiser
Pre-Tour Meetings ( 2 )	02 Jan 2007	1 Day	rigging up, forklift ops

**Operations For Period 0000 Hrs to 2400 Hrs on 03 Jan 2007**

Phse	Cls	Op	From	To	Hrs	Depth	Activity Description
RM	P	RU	0000	0100	1.00	0m	Conduct Rig inspection, Derrick inspection, Upstream check list
RM	P	RU	0100	0300	2.00	0m	Rig up flow line & run survey line, adjust kelly hose & hydraulic lines
RM	P	RU	0300	0330	0.50	0m	Trouble shoot problem with Draw works sand line clutch ( unable to disengage )
RM	P	RU	0330	2400	20.50	0m	Unable to spud due to sand line drum bearing failure, remove & replace

**Operations For Period 0000 Hrs to 0600 Hrs on 04 Jan 2007**

Phse	Cls	Op	From	To	Hrs	Depth	Activity Description
RM	P	RU	0000	0600	6.00	0m	Continue to Repair Draw works

**Summary**

Company	Pax On
Karooon Gas Ltd	2
Century Drilling Ltd	19
RMN Drilling Fluids	1
BHI	2
Eurest	2
<b>Total on Rig</b>	<b>26</b>