

# EAPL WellWork Daily Operations Report

## Daily Operations: 24 HRS to 5/01/2007 06:00

<b>Well Name</b> Bream A26			
<b>Rig Name</b> Rig 22		<b>Company</b> Imperial Snubbing Services	
<b>Job Subcategory</b> Perforation		<b>Plan</b> Tubing Pull Recompletion	
<b>Report Start Date/Time</b> 4/01/2007 06:00		<b>Report End Date/Time</b> 5/01/2007 06:00	<b>Report Number</b> 23
<b>AFE or Job Number</b> L0503G037	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 5,275,800	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 79,996	<b>Cumulative Cost</b> 1,757,807
<b>Management Summary</b> Continue to pick up drill pipe and RIH with over shot BHA. TAG fish @ 3685.3m. Work pipe up to 225k to release ratch latch. Weight dropped off to pick up weight 135K. POOH to 1635m. Work boat (Far Scandia). Clear pipe rack & lay out 4-1/2" liner.			
<b>Activity at Report Time</b> POOH with overshot BHA on 4" DP.			
<b>Next Activity</b> Recover 7" VHR packer.			

## Daily Operations: 24 HRS to 5/01/2007 06:00

<b>Well Name</b> Mackerel A2A			
<b>Rig Name</b> Wireline		<b>Company</b> Halliburton / Schlumberger	
<b>Job Subcategory</b>		<b>Plan</b> Replace threaded PA valve flange with blind flange	
<b>Report Start Date/Time</b> 4/01/2007 06:00		<b>Report End Date/Time</b> 5/01/2007 06:00	<b>Report Number</b> 4
<b>AFE or Job Number</b> 46000460	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 80,000	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 14,397	<b>Cumulative Cost</b> 51,879
<b>Management Summary</b> Operations on A-2 suspended while pumping operations carried out on A-14			
<b>Activity at Report Time</b> SDFN			
<b>Next Activity</b> Continue with operations on A-2			

## Daily Operations: 24 HRS to 5/01/2007 06:00

<b>Well Name</b> Mackerel A14			
<b>Rig Name</b> Wireline		<b>Company</b> Halliburton / Schlumberger	
<b>Job Subcategory</b>		<b>Plan</b> Control line diagnostics/plug & secure	
<b>Report Start Date/Time</b> 4/01/2007 06:00		<b>Report End Date/Time</b> 5/01/2007 06:00	<b>Report Number</b> 20
<b>AFE or Job Number</b> 46000471	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 80,000	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 1,536	<b>Cumulative Cost</b> 205,813
<b>Management Summary</b> Pumped 30 bbl XCD pill with a 60 bbl Brine pill as well.			
<b>Activity at Report Time</b> SDFN			
<b>Next Activity</b> Continue to monitor pressures in PA / Tbg			