

DAILY GEOLOGICAL REPORT

Date:	06 November 2008	Rig:	Ocean Patriot
Report Number:	8	Bit Diameter:	N/A
Report Period:	06:00 - 06:00 Hours	Last Casing:	30" @ 586.5 mMDRT
Spud Date:	05-Nov-2008 03:30 Hours	Integrity Test:	N/A
Days From Spud:	1.1	Mud Weight:	1.05 sg
Depth @ 0600 Hrs:	586.5 mMDRT	ECD:	N/A
	-565.0 mTVDAHD	Mud Type:	Sea Water with Gel Sweeps
Lag Depth:	586.5 mMDRT	Mud Chlorides:	N/A
Last Depth:	586.5 mMDRT		
Progress:	0.0 m	Last Survey:	N/A
Water Depth:	517.3 m	Deviation:	N/A
RT:	21.5 m		

OPERATIONS SUMMARY

24 HOUR SUMMARY: Pulled out of hole 914 mm drilling assembly. Ran and cemented 762 mm x 508 mm conductor and shoe.

NEXT 24 HOURS: Pick up 406 mm drilling assembly and run in hole to drill out shoe track. Drill ahead 406 mm (16") hole to section TD (~1540.0 mMDRT).

CURRENT OPERATION

@ 06:00 HRS (06-Nov-2008): Laying out 762 mm (30") CART.

GEOLOGICAL SUMMARY

LITHOLOGY

No new lithology drilled

MUDLOGGING EQUIPMENT / PERSONNEL

All systems operational. Gas check performed - Good test.

MWD

Changing out 9.5" tool stator / pulser for adjusted flow rates.

REMARKS

Pulled out of hole with 914 mm drilling assembly. Ran and cemented 762 mm x 508 mm conductor and TGB (Temporary Guide Base). Skidded rig to reduce TGB inclination prior to cementing. Pulled out with 726 mm CART and laid out.

Final Rig elevation:

RT to AHD	21.5 m
Water Depth	517.25 m
RT to Seabed	538.75 m (tide corrected)

WELLSITE GEOLOGISTS

Greg Fawns / Adam Cruickshank