

Daily Drilling Report

WELL NAME DORY-1	DATE 24-11-2008
----------------------------	---------------------------

API # OH	24 HRS PROG 0.00 (m)	TMD 3,814.00 (m)	TVD 3,814.00 (m)	REPT NO 27
--------------------	--------------------------------	----------------------------	----------------------------	----------------------

RIG NAME NO OCEAN PATRIOT	FIELD NAME DORY	AUTH TMD 3,821.50 (m)	PLANNED DOW 26.02 (days)	DOL 23.40 (days)	DFS / KO 19.85 (days)	WATER DEPTH 518.48 (m)
-------------------------------------	---------------------------	---------------------------------	------------------------------------	----------------------------	---------------------------------	----------------------------------

SPUD DATE 04-11-2008	Rig Release	WELL SUPERVISOR PAT BROWN / DAVID SYMINGTON	OIM ROD DOTSON	PBTMD 588.00 (m)
--------------------------------	--------------------	---	--------------------------	----------------------------

REGION AUSTRALIA	DISTRICT OFFSHORE	STATE / PROV VICTORIA	RIG PHONE NO (08) 9338 5640	RIG FAX NO
----------------------------	-----------------------------	---------------------------------	---------------------------------------	-------------------

AFE # 096 08EE6	AFE COSTS	DAILY COSTS	CUMULATIVE COSTS
DESCRIPTION: Vertical Exploration Well.	DHC: 26,682,148 DCC: CWC: Others: TOTAL: 26,682,148	DHC: 838,251 DCC: CWC: Others: TOTAL: 838,251	DHC: 25,077,603 DCC: CWC: Others: TOTAL: 25,077,603

DEFAULT DATUM / ELEVATION ROTARY TABLE / 21.50 (m)	LAST SAFETY MEETING 24/11/2008	BLOCK VIC-P59	FORMATION LATROBE / VOLADOR / SELENE	BHA HRS OF SERVICE
--	--	-------------------------	--	---------------------------

LAST SURVEY	LAST CSG SHOE TEST (EMW)	LAST CASING	NEXT CASING
MD 3,780.00 (m) INC 1.21° AZM 338.12°	1.34 (sg)	340.000 mm @ 1,534.1 m	

CURRENT OPERATIONS: Commencing anchor handling operations.

24 HR SUMMARY: WOW. Metocean conditions unfavourable for anchor handling operations.

24 HR FORECAST: Anchor handling operations.

OPERATION SUMMARY

From	To	HRS	Phase	Operation	PT/NPT	NPT CODES	ACTIVITY SUMMARY
0:00	0:00	24.00	R-MOB-DEM OB	ANCHOR	PN	WOW	WOW. Metocean conditions improving as per forecast. 03:00hrs: 56km/hr (30knot) winds with 70km/hr (38knot) gusts. 6 - 9m combined sea and swell. 06:00hrs: 46km/hr (25knot) winds with 65km/hr (35knot) gusts. 3 - 5m combined sea and swell. 12:00hrs: 46km/hr (25knot) winds with 56km/hr (30knot) gusts. 3 - 5m combined sea and swell. 18:00hrs: 46km/hr (25knot) winds with 56km/hr (30knot) gusts. 3 - 4m combined sea and swell. 00:00hrs: 46km/hr (25knot) winds with 56km/hr (30knot) gusts. 3 - 4m combined sea and swell Note: Boats came along side every 2 hrs checking on conditions for anchor handling.

24.00 = Total Hours Today

06:00 UPDATE

0000-0600 WOW. 37km/hr (20knot) winds with 46km/hr (25knot) gusts. 3 - 4m combined sea and swell. Successfully lifted spare anchor from Far Grip.

HSE: No accidents, incidents or pollution reported.
Total Stop cards - 45 (24 unsafe, 21 safe).
JSA - 29, PTW - 5.

CASING

S/T	DESCRIPTION	SIZE	WEIGHT	GRADE	SETTING DEPTH
OH	SURFACE	340.00			1,534.14
OH	CONDUCTOR	762.00			585.00

Daily Drilling Report

WELL NAME DORY-1				DATE 24-11-2008
API # OH	24 HRS PROG 0.00 (m)	TMD 3,814.00 (m)	TVD 3,814.00 (m)	REPT NO 27

PERSONNEL DATA

COMPANY	QTY	HRS	COMPANY	QTY	HRS
SUBSEA 7	7		KEMTECH	2	
VETCO	1		DODI	61	
TRI-SURV	2		BHI	2	
SPERRY SUN	2		BJ CASING	2	
GO OFFSHORE	2		APACHE	4	
DOWELL	2				

TOTAL PERSONNEL ON BOARD: 87

SUPPORT CRAFT

TYPE	REMARKS
FAR GRIP	On Location.
SWISSCO 168	On Location.
NOR CAPTAIN	On Location.
HELICOPTER	JYN (Pax On - 2,Pax Off - 3).
FAR SKY	On Location.

MATERIALS/CONSUMPTION

ITEM	UNITS	USAGE	ON HAND	ITEM	UNITS	USAGE	ON HAND
BARITE BULK	MT		139	BENTONITE	MT		43
CEMENT	MT		83	DIESEL	m3		446
WATER, POTABLE	m3	21	315	WATER, DRILLING	m3	50	497

WEATHER

TIME	SWELL HT/DIR/PER	WAVE HT/DIR/PER	WIND SPEED/DIR	GUST SPEED/DIR	TEMP
00:00	/ /145.00/12	5.00/180.00/3	/	18.0/145.00	

DECKLOG

MAX VDL	ACT VDL	AVG VDL	LEG PEN (BOW)	LEG PEN (PORT)	LEG PEN (S BOARD)
2560	2004	2004			

SAFETY DRILLS

RAMS (kPa)	ANNULARS (kPa)	CASING	LAST BOP DRILL	NEXT BOP PRESS TEST	FIRE DRILL	H2S DRILL	MAN OVERBRD	ABND. DRILL
24-11-2008 / 41,370	24-11-2008 / 41,370	10-11-2008 / 17,238	10-11-2007	24-11-2007	24-11-2008			24-11-2008

INCIDENT REPORT

INCIDENTS TYPE NONE LOST TIME? NO INCIDENTS DESCRIPTION

ANCHOR TENSION DATA

ANCHOR NO	CURRENT TENSION	ANCHOR NO	CURRENT TENSION	ANCHOR NO	CURRENT TENSION
1	189	2	191	3	190
4	176	5	169	6	190
7	188	8	192	9	
10		11		12	

Daily Drilling Report

WELL NAME DORY-1				DATE 24-11-2008
API # OH	24 HRS PROG 0.00 (m)	TMD 3,814.00 (m)	TVD 3,814.00 (m)	REPT NO 27

MUD INVENTORY

ITEM	UNIT	USAGE	Day Cost (\$)	ON HAND
BENTONITE (BULK)	MT			43.00
DRISPAC SL	25.00 kg			228.00
BARITE (bulk)	MT			139.30
				0.00
SOLTEX	25.00 kg			182.00
GUAR GUM	25.00 kg			0.00
CIRCAL 60/16	25.00 kg			78.00
DEFOAM A	25.00 l			24.00
KWIKSEAL (M)	40.00 lbs			90.00
CIRCAL Y	25.00 kg			96.00
POLYSAI	25.00 kg			30.00
SAPP	25.00 kg			40.00
CALCIUM CHLORIDE 74-77%	25.00 kg			80.00
NUT PLUG	25.00 kg			28.00
CITRIC ACID	25.00 kg			26.00
KCL BRINE (1.15SG)	1.00 bbl			0.00
OMYACARB 10	25.00 kg			96.00
SODIUM BICARBONATE - NaHCO3	25.00 kg			0.00
SODA ASH- SOD.CARBONATE-Na2CO3	25.00 kg			23.00
CAUSTIC SODA - NaOH	25.00 kg			20.00
SAFE-CIDE	25.00 l			30.00
CIRCAL 1000	25.00 kg			94.00
FLOWZAN	25.00 kg			84.00
KWIKSEAL (F)	40.00 lbs			90.00