

**Kourosh  
Mehin/DPI/VICGOV1**  
05/05/2008 09:30 AM

To Michael Holbrook/DPI/VICGOV1@VICGOV1  
cc  
bcc  
Subject Fw: West Seahorse-3 - Daily Update to 0600hrs, 05 May  
2008

Hi Michael  
Please for your record.  
KM  
Regards

Kourosh Mehin

-----  
**Dr Kourosh Mehin**  
Principal Petroleum Resources Advisor  
Tel.: (61 3) 9658 4416  
Fax.: (61 3) 9658 4499  
  
Mobile: 0419 597 010

----- Forwarded by Kourosh Mehin/DPI/VICGOV1 on 05/05/2008 09:30 AM -----



**"Tony Kress"**  
<TKress@3doil.com.au>  
05/05/2008 08:26 AM

To  
cc  
Subject West Seahorse-3 - Daily Update to 0600hrs, 05 May 2008

Good morning everyone,

Operations on the WSH-3 well yesterday were as follows:

**0000hrs-2400hrs 04 May 2008:**

Continued to drill 311mm (12.25") hole from 1392m to 1559m MDRT.  
Investigated suspected pit gain.  
Shut in well - no pressure. Flow checked - no flow.  
Circulated bottoms up. Maximum gas 0.13%  
Drilled ahead from 1559m to 1810m MDRT (well TD).  
Circulated hole clean.  
POOH, wiping through several tight spots between 1610m and 1533m MDRT.

**0000hrs-0600hrs 05 May 2008:**

POOH from 1533m to surface, racking back BHA.  
Laid out Schlumberger LWD and rotary steerable tools.

**Forward Plan:**

Rig up Schlumberger Wireline. Run logs.

Regards,  
Tony

**Anthony Kress**  
Operations Geologist

**3D Oil Limited**  
164 Flinders Lane  
Melbourne, Vic, 3000

Tel: +61 3 9650 9866  
Fax: +61 3 9639 1960  
Mob: +61 431 850 803  
[www.3doil.com.au](http://www.3doil.com.au)