

## DAILY GEOLOGICAL REPORT

Date: 15 September 2009 Rig: Ocean Patriot

**Report Number:** 10 **Bit Diameter:** 12.25 in

**Report Period:** 06:00 - 06:00 Hours **Last Casing:** 13 3/8" @ 805.8 m MDRT

 Spud Date:
 05-Sep-2009 21:00 Hours
 LOT:
 12.35 ppg EMW @ 805.8 m MDRT

 Days From Spud:
 9.4
 Mud Weight:
 10.15 ppg

**Depth @ 0600 Hrs:** 2100.0 m MDRT **ECD:** -

2100.0 m TVDRT Mud Type: KCL/Klastop/Polymer

-2078.5 m TVDSS **Mud Chlorides:** 50000.00 mg/L

Lag Depth: - Est. Pore Pressure: 9.14 ppg

Last Depth: 2100.0 m MDRT DXC: 1.1

**Progress:** 0 m **Last Survey:** 2100.00 m MDRT

 Water Depth:
 74.0 m
 Deviation:
 Inc. 0.73°

 RT:
 21.5 m
 Az. 87.08°

# **OPERATIONS SUMMARY**

## 24 HOUR SUMMARY: Ran in hole with cement stinger assembly to 1620.0 m MDRT. Pumped heavy

weighted mud pill at 1620.0 m MDRT. Pulled back to 1520.0 m MDRT, mixed and pumped cement plug #1, cement plug #1 set from 1520.0 to 1370.0 m MDRT. Pulled out of hole to above cement plug #1, laid out drill pipe while waiting on cement for 4 hours. Ran in hole and tagged top of cement plug #1 @ 1385.0 m MDRT, pulled back to 950.0 m MDRT. Pumped heavy weight mud pill at 838.0 m MDRT, mixed and pumped cement plug #2, cement plug #2 set from 850.0 to 700.0 m MDRT. Pull out of hole to above cement plug, wait on cement for 4 hours. Laid out drill pipe & retrieved wear bushing, while waiting on cement.

NEXT 24 HOURS: Run in hole tag top of cement. Pull out back to 215.0 m MDRT, mix and pump

cement plug #3 (215.0 to 115.0 m MDRT). Wait on cement for 4 hours, tag top of cement. Displace well to riser to sea water, prepare to retrieve blow out

preventer's, marine riser.

CURRENT OPERATION @ 06:00 HRS (15-Sep-2009): Running in hole to tag abandonment cement plug

#2.

### GEOLOGICAL SUMMARY

#### **LITHOLOGY**

No new formation drilled in the past 24 hrs.

### **MUDLOGGING EQUIPMENT / PERSONNEL**

Two sample catchers demobilized 14-Sep-2009.

### **MWD**

LWD crew and tools demobilized 14-Sep-2009.

### **WELLSITE GEOLOGISTS**

Fred Fernandes