Well : BASKER FFD

NOTE: Other sheets use this START DATE & TIME & POB Information in their setup

Starting POB : 81
Max POB on rig : `
Start Date & Time : Sat 25-Feb-06 8:00
Forecast End Time : Sat 6-May-06 19:00

Start Time	Description	Target	Actual	Comments	Done ?
08:00 Sat 25 Feb	Move rig to manifold position	6.00 hrs	2.50 hrs		☺
10:30 Sat 25 Feb	Run anchors and position rig over Basker 5	12.00 hrs	14.50 hrs		☺
01:00 Sun 26 Feb	Pick up BHA and Cmt / 30" RT stands	4.00 hrs	8.50 hrs		☺
09:30 Sun 26 Feb	Drill 36" hole	3.00 hrs	2.50 hrs		☺
12:00 Sun 26 Feb	Run and cement 30" casing	12.00 hrs	19.00 hrs	PGB angle problems	☺
07:00 Mon 27 Feb	Position rig over Basker 4	2.00 hrs	1.00 hrs		☺
08:00 Mon 27 Feb	Attempt to Drill 36" hole excess hole angle	3.00 hrs	7.00 hrs		☺
15:00 Mon 27 Feb	POOH change BHA P/U MWD RIH	3.00 hrs	9.00 hrs		☺
00:00 Tue 28 Feb	MWD Fail POOH changeout MWD RIH	3.00 hrs	3.00 hrs		☺
03:00 Tue 28 Feb	Drill 36" hole. POOH	3.00 hrs	3.50 hrs		☺
06:30 Tue 28 Feb	Run and cement 30" casing. WOC. Release R/tool	12.00 hrs	11.50 hrs		☺
18:00 Tue 28 Feb	Perform top up cement job on Basker 4	0.00 hrs	1.50 hrs		☺
19:30 Tue 28 Feb	Move to Basker 5 & perform cement top up job	0.00 hrs	6.50 hrs		☺
02:00 Wed 01 Mar	Position rig over Basker 3	2.00 hrs	0.00 hrs		
04:00 Wed 01 Mar	Drill 36" hole. POOH	3.00 hrs	5.00 hrs		☺
09:00 Wed 01 Mar	Run and cement 30" casing. WOC. Release R/tool	12.00 hrs	8.00 hrs		
17:00 Wed 01 Mar	L/o 36" BHA. M/u DSE cmt head. M/u 18-3/4" Hsg R/tool	0.00 hrs	6.00 hrs		☺
23:00 Wed 01 Mar	M/U 171/2" BHA and drill shoe track	8.00 hrs	8.00 hrs		
07:00 Thu 02 Mar	Drill 17 1/2" Hole. Coirc hole. POOH	36.00 hrs			
19:00 Fri 03 Mar	Run 13 3/8" casing and cement same	18.00 hrs			
13:00 Sat 04 Mar	Position rig over Basker 4	2.00 hrs			
15:00 Sat 04 Mar	M/U 17 1/2" BHA and drill shoe track	8.00 hrs			
23:00 Sat 04 Mar	Drill 17 1/2" Hole. Coirc hole. POOH	36.00 hrs			
11:00 Mon 06 Mar	Run 13 3/8" casing and cement same	18.00 hrs			
05:00 Tue 07 Mar	Position rig over Basker 5	2.00 hrs			✂✂
07:00 Tue 07 Mar	M/U 17 1/2" BHA and drill shoe track	8.00 hrs			
15:00 Tue 07 Mar	Drill 17 1/2" Hole. Coirc hole. POOH	36.00 hrs			
03:00 Thu 09 Mar	Run 13 3/8" casing and cement same	18.00 hrs			
21:00 Thu 09 Mar	Run BOP and riser	30.00 hrs			
03:00 Sat 11 Mar	M/U 12 1/4" BHA and drill out casing. Perform LOT	10.00 hrs			
13:00 Sat 11 Mar	Drill 12 1/4" Hole	268.00 hrs			
17:00 Wed 22 Mar	Condition Hole. POOH. Rig up and make 3 wireline evaluation runs	63.00 hrs			
08:00 Sat 25 Mar	RIH. Condition Hole. Run and cement 9 5/8" casing. Release BOP	56.00 hrs			
16:00 Mon 27 Mar	Retreive BOP	0.00 hrs			
16:00 Mon 27 Mar	Move over Basker 2	2.00 hrs			
18:00 Mon 27 Mar	Basker 2 re-entry to remove gauges and replace gas lift valves	104.00 hrs			✂✂
02:00 Sat 01 Apr	Position rig over Basker Manifold location.2	2.00 hrs			
04:00 Sat 01 Apr	Drill 42" hole and set 36" pile for Basker Manifold	36.00 hrs			
16:00 Sun 02 Apr	Position rig over Basker 4	2.00 hrs			
18:00 Sun 02 Apr	Run BOP and riser	15.00 hrs			
09:00 Mon 03 Apr	M/U 12 1/4" BHA and drill out casing. Perform LOT	10.00 hrs			
19:00 Mon 03 Apr	Drill 12 1/4" Hole	268.00 hrs			
23:00 Fri 14 Apr	Condition Hole. POOH. Rig up and make 3 wireline evaluation runs	63.00 hrs			
14:00 Mon 17 Apr	RIH. Condition Hole. Run and cement 9 5/8" casing. Suspend & release BOP	60.00 hrs			
02:00 Thu 20 Apr	Position rig over Basker 3	2.00 hrs			
04:00 Thu 20 Apr	Run BOP and riser	15.00 hrs			
19:00 Thu 20 Apr	M/U 12 1/4" BHA and drill out casing. Perform LOT	12.00 hrs			
07:00 Fri 21 Apr	Drill 12 1/4" Hole	268.00 hrs			✂✂
11:00 Tue 02 May	Condition Hole. POOH. Rig up and make 3 wireline evaluation runs	48.00 hrs			✂✂
11:00 Thu 04 May	RIH. Condition Hole. Run and cement 9 5/8" casing	56.00 hrs			✂✂
19:00 Sat 06 May					✂✂
					☺
					✂✂
					☺