5 DAY FORECAST | 13 Dec 00:00 Updated | **Rig: Century 11** | **Well : Megascolides 1 RE** | **Current POB** 31

0 Advance/Retard

Wednesday 13 Dec		Thursday 14 Dec		Friday 15 Dec		Saturday 16 Dec		Sunday 17 Dec	
0:00	Continue to rig up	0:00	Wash & Ream to Tag Plug #2 @ 495m	0:00	Circulate and condition hole.	0:00	Pull back and circulate cement out	0:00	
1:00		1:00		1:00		1:00		1:00	
2:00		2:00		2:00	Drop multishot tool	2:00	POOH to surface lay out stinger	2:00	
3:00		3:00		3:00		3:00		3:00	
4:00		4:00		4:00	POOH with pauses every 6 joints	4:00		4:00	
5:00		5:00		5:00		5:00		5:00	
6:00		6:00		6:00		6:00		6:00	Polish up on plug
7:00		7:00	Pressure test casing to 2,500 psi	7:00		7:00		7:00	
8:00		8:00		8:00		8:00		8:00	POOH with drilling assembly
9:00		9:00	Tag cement and drill from 495 m to 540 m	9:00		9:00	Wait on cement	9:00	
10:00		10:00	Wash & Ream to 1,740 m	10:00		10:00		10:00	
11:00		11:00		11:00		11:00		11:00	
12:00		12:00		12:00	RIH with stinger on DP to 1,740 m	12:00		12:00	
13:00	Rig acceptance extended pumping test	13:00		13:00		13:00		13:00	
14:00		14:00		14:00		14:00		14:00	
15:00		15:00		15:00		15:00		15:00	PU Mud motor and RIH
16:00		16:00		16:00		16:00		16:00	
17:00	Install wear bushing + Ditch magnet	17:00		17:00		17:00		17:00	
18:00		18:00		18:00		18:00		18:00	
19:00	Drill Plug from Surface to 55 m	19:00		19:00	Circulate condition	19:00		19:00	
20:00		20:00		20:00		20:00		20:00	
21:00		21:00		21:00		21:00		21:00	
22:00		22:00		22:00	Mix and pump cement	22:00		22:00	
23:00		23:00		23:00		23:00	RIH with rotary drilling assembly	23:00	

EQUIPMENT FROM RIG	EQUIPMENT FROM RIG	EQUIPMENT FROM RIG	EQUIPMENT FROM RIG	EQUIPMENT FROM RIG
				Steering equipment

EQUIPMENT TO RIG	EQUIPMENT TO RIG	EQUIPMENT TO RIG	EQUIPMENT TO RIG	EQUIPMENT TO RIG
		Pump truck Class G		Coring Equipment

TO	CREW CHANGE	FROM	TO	CREW CHANGE	FROM	TO	CREW CHANGE	FROM	TO	CREW CHANGE	FROM	TO	CREW CHANGE	FROM
	Flight 1			**Flight 1**			**Flight 1**			**Flight 1**			**Flight 1**	
0			1	Hofco survey									Hofco Surveyor	
						3	Halliburton	0		Halliburton	3			
									1	Halliburton DD				
0		0	1		0	3		0	1		3	0		0
	POB	31		POB	32		POB	34		POB	29		POB	31

VESSELS	VESSELS	VESSELS	VESSELS	VESSELS

File: 061213 Megascolides 1 RE - Look ahead Rev.xls