LAKES OIL

FORMATION EVALUATION LOG
WELL : YORK-1

Geoservices Logging

COMPANY	LAKES OIL N.L.	SPUD DATE	01-03-2002
RIG	SIDES DRILLING #16	TD DATE	14-03-2002
FIELD	GOTTMAN ANTICLINE	TD DRILLER	1200m
STATE/JURISDICTION	GOTTMAN PASTERLAIA	TD LOGGER	1199m
LOCATION	(SURVEYED) 36° 34' 57.9" S 140° 51' 36.9" E	LOGGED FROM	SPUD
LATITUDE	36° 34' 57.9" S	LOGGED TO	1200m
ALTITUDE	23m (SL-RKB)	STATUS	PLUGGED & ABANDONED
DEPTH REF	KELLY BUSHINGS (14.0m)		

WELL CONFIGURATION

MY SIZE	HOLE DEPTH	CASING SIZE	CASING DEPTH
12.25" (311mm)	403m	9.625" (244.5mm)	402m
8.5" (216mm)	1200m	7.0" (178mm)	993m

LOGGING ENGINEERS
DAVID KOZENLEV
STEVEN DAZES

SCALE 1: 500

SYMBOLS

ANHYDRITE	ANHYDRITE	ARGILLITE	ARGILLITE	BASALT	BASALT	BIT	BIT	BRECCIA/CONGL	BRECCIA/CONGL	BOULDERS	BOULDERS	BRECCIA/CONGL	BRECCIA/CONGL	CHALK	CHALK
COAL	COAL	DOLOMITE	DOLOMITE	GRANITE	GRANITE	LIMESTONE	LIMESTONE	MARL	MARL	METAMORPHICS	METAMORPHICS	SALT	SALT	SANDSTONE	SANDSTONE
SHALE	SHALE	SILTSTONE	SILTSTONE	TUFF	TUFF	VOLCANICS	VOLCANICS	WASH OUT	WASH OUT	WATER	WATER	CORE	CORE	CUTTINGS	CUTTINGS

ABBREVIATIONS

BS - BOTTOM SUB	DP - DRILL PIPE	DS - DIRECTIONAL SURVEY	MWD - MEASURE WHILE DRILLING
BHA - BOTTOM HOLE ASSEMBLY	DC - DRILL COLLAR	MWD - MEASURE WHILE DRILLING	NB - NEW BIT
BHT - BOTTOM HOLE TEMPERATURE	DSS - DRILL STEM SUB	NPT - NON PRODUCTIVE TIME	OH - OPEN HOLE
BOP - BLOW OUT PREVENTER	DST - DRILL STEM TEST	OB - OFF BOTTOM	PDC - POLYCRYSTALLINE DIAMOND COMPACT
BR - BIT RECORD	FIT - FORMATION INTEGRITY TEST	ROP - RATE OF PENETRATION	RB - RERUN BIT
BUR - BUILD UP RATE	HWDP - HEAVY WEIGHT DRILL PIPE	RT - ROTARY TABLE	SPM - STROKES PER MINUTE
CBU - CIRCULATE BOTTOMS UP	IBS - INNER BIT STABILISER	SCR - SILICON CONTROLLED RECTIFIER	SS - SHORT SUB
CCS - CORE CUT SERVICES	IF - INSIDE FORMATION	SPR - STROKES PER RATE	TD - TOTAL DEPTH