5 DAY FORECAST | 14 Dec 00:00 Updated | **Rig: Century 11** | **Well : Megascolides 1 RE** | **Current POB** 31

0 Advance/Retard

Thursday 14 Dec		Friday 15 Dec		Saturday 16 Dec		Sunday 17 Dec		Monday 18 Dec	
0:00	Install wear bushing + Ditch magnet	0:00		0:00	RIH with stinger on DP to 1,740 m	0:00		0:00	
1:00		1:00		1:00		1:00		1:00	
2:00		2:00		2:00		2:00		2:00	
3:00	Drill Plug from Surface to 55 m	3:00		3:00		3:00		3:00	PU Mud motor and RIH
4:00		4:00		4:00		4:00		4:00	
5:00		5:00		5:00		5:00		5:00	
6:00		6:00		6:00		6:00		6:00	
7:00		7:00		7:00	Circulate condition	7:00		7:00	
8:00		8:00		8:00		8:00		8:00	
9:00		9:00		9:00		9:00		9:00	
10:00		10:00		10:00	Mix and pump cement	10:00		10:00	
11:00		11:00		11:00		11:00	RIH with rotary drilling assembly	11:00	
12:00		12:00	Circulate and condition hole.	12:00	Pull back and circulate cement out	12:00		12:00	Orient for KO
13:00	Wash & Ream to Tag Plug #2 @ 495m	13:00		13:00		13:00		13:00	
14:00		14:00	Drop multishot tool	14:00	POOH to surface lay out stinger	14:00		14:00	
15:00		15:00		15:00		15:00		15:00	Time drill to cut KO ledge
16:00		16:00	POOH with pauses every 6 joints	16:00		16:00		16:00	
17:00		17:00		17:00		17:00		17:00	
18:00		18:00		18:00		18:00	Polish up on plug	18:00	
19:00	Pressure test casing to 2,500 psi	19:00		19:00		19:00		19:00	
20:00		20:00		20:00		20:00	POOH with drilling assembly	20:00	
21:00	Tag cement and drill from 495 m to 540 m	21:00		21:00	Wait on cement	21:00		21:00	Drill new hole with deviation
22:00	Wash & Ream to 1,740 m	22:00		22:00		22:00		22:00	
23:00		23:00		23:00		23:00		23:00	

EQUIPMENT FROM RIG	EQUIPMENT FROM RIG	EQUIPMENT FROM RIG	EQUIPMENT FROM RIG	EQUIPMENT FROM RIG
				Steering equipment

EQUIPMENT TO RIG	EQUIPMENT TO RIG	EQUIPMENT TO RIG	EQUIPMENT TO RIG	EQUIPMENT TO RIG
		Pump truck Class G		Coring Equipment

TO	CREW CHANGE	FROM	TO	CREW CHANGE	FROM	TO	CREW CHANGE	FROM	TO	CREW CHANGE	FROM	TO	CREW CHANGE	FROM
	Flight 1			Flight 1			Flight 1			Flight 1			Flight 1	
0									1	Halliburton DD				
						2	Halliburton	0		Halliburton	2			
0		0	0		0	2		0	1		2	0		0
	POB	31		POB	31		POB	33		POB	30		POB	31

VESSELS	VESSELS	VESSELS	VESSELS	VESSELS