



5 DAY TECHNICAL LIMIT FORECAST

Well : BASKER FFD
Forecast from : Wed, 12 April, 2006

Max POB next 5 days 91
Max POB on Rig 100



Wed 12-Apr-06			Thu 13-Apr-06			Fri 14-Apr-06			Sat 15-Apr-06			Sun 16-Apr-06		
0:00			0:00			0:00			0:00			0:00		
1:00			1:00			1:00			1:00			1:00		
2:00			2:00			2:00			2:00			2:00		
3:00			3:00			3:00			3:00			3:00		
4:00			4:00			4:00			4:00	POH		4:00		
5:00			5:00			5:00			5:00			5:00		
6:00			6:00			6:00			6:00			6:00		
7:00			7:00			7:00			7:00			7:00		
8:00			8:00			8:00			8:00			8:00		
9:00			9:00			9:00			9:00			9:00		
10:00			10:00			10:00			10:00			10:00		
11:00			11:00			11:00			11:00			11:00		
12:00	Drill 12 1/4" Hole fm 2969m to section TD at 36		12:00			12:00			12:00			12:00		
13:00			13:00			13:00			13:00			13:00		
14:00			14:00			14:00			14:00			14:00		
15:00			15:00			15:00			15:00	Run and cement 9-5/8" csg		15:00		
16:00			16:00			16:00			16:00			16:00		
17:00			17:00			17:00			17:00			17:00		
18:00			18:00			18:00			18:00			18:00		
19:00			19:00			19:00			19:00			19:00		
20:00			20:00			20:00			20:00			20:00		
21:00			21:00			21:00			21:00			21:00	Test BOPs	
22:00			22:00			22:00			22:00			22:00		
23:00			23:00			23:00			23:00			23:00		
TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM
	Upstream		1	Upstream	1		Upstream			Upstream			Upstream	
	Diamond		11	Diamond	10	9	Diamond	6		Diamond			Diamond	
	ESS			ESS	2	2	ESS	2		ESS			ESS	
	Fugro			Fugro			Fugro			Fugro			Fugro	
	MI			MI	1	1	MI	1		MI			MI	
	Dowell	1		Dowell	1		Dowell			Dowell			Dowell	
	Geoservices	1		Geoservices	1		Geoservices			Geoservices			Geoservices	
	Cameron			Cameron	1		Cameron			Cameron			Cameron	
	Schlumberger			Schlumberger			Schlumberger			Schlumberger			Schlumberger	
	Sperry			Sperry			Sperry			Sperry			Sperry	
	Weatherford			Weatherford	6		Weatherford			Weatherford			Weatherford	
	Haliburton			Haliburton			Haliburton			Haliburton			Haliburton	
			14		13	19		9						
POB at end of crew movements	80		POB at end of crew movements	81		POB at end of crew movements	91		POB at end of crew movements	91		POB at end of crew movements	91	
EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG		
EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG		
Geopilot Brine HTB Cement Schlumberger			9-5/8" Csg X/O's 6 x 6-1/2" DC's									8-1/2" bits 7" liner Sperry tools 6-1/2" jars		
VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS		
Sentinal in field Wrangler to Town			Sentinal in field Wrangler dep Melb pm			Sentinal at Rig Wrangler at Rig pm			Sentinal to Melbourne Wrangler at Rig			Sentinal to Rig Wrangler at Rig		
Wed 12-Apr-06			Thu 13-Apr-06			Fri 14-Apr-06			Sat 15-Apr-06			Sun 16-Apr-06		