



5 DAY TECHNICAL LIMIT FORECAST

Well : MANTA 2A  
Forecast from : Mon, 06 February, 2006

Max POB next 5 days 94  
Max POB on Rig 100



Mon 06-Feb-06			Tue 07-Feb-06			Wed 08-Feb-06			Thu 09-Feb-06			Fri 10-Feb-06		
0:00			0:00			0:00			0:00			0:00		
1:00			1:00			1:00			1:00			1:00		
2:00			2:00			2:00			2:00			2:00		
3:00			3:00			3:00			3:00			3:00		
4:00			4:00			4:00			4:00			4:00		
5:00			5:00			5:00			5:00			5:00		
6:00			6:00			6:00			6:00			6:00		
7:00			7:00			7:00			7:00	Condition hole. POOH. L/out 8-1/2" BHA		7:00		
8:00			8:00			8:00			8:00			8:00		
9:00			9:00			9:00			9:00			9:00		
10:00			10:00			10:00			10:00			10:00		
11:00			11:00	Drill 8-1/2" hole to ~ 3110m MD		11:00			11:00			11:00		
12:00			12:00			12:00			12:00			12:00		
13:00	Cmt 9-5/8" csg. Set seal assy. POH R-down		13:00			13:00			13:00			13:00		
14:00			14:00			14:00			14:00			14:00		
15:00			15:00			15:00			15:00			15:00		
16:00			16:00			16:00			16:00			16:00		
17:00			17:00			17:00			17:00			17:00		
18:00			18:00			18:00			18:00			18:00		
19:00	Run wear bushing		19:00			19:00			19:00	Run electric wire line logs		19:00		
20:00	M-up 8-1/2" BHA. RIH. Drill out.FIT		20:00			20:00			20:00			20:00		
21:00			21:00			21:00			21:00			21:00		
22:00			22:00			22:00			22:00			22:00		
23:00			23:00			23:00			23:00			23:00		
<b>TO</b>	<b>CREW MOVEMENTS</b>	<b>FROM</b>	<b>TO</b>	<b>CREW MOVEMENTS</b>	<b>FROM</b>	<b>TO</b>	<b>CREW MOVEMENTS</b>	<b>FROM</b>	<b>TO</b>	<b>CREW MOVEMENTS</b>	<b>FROM</b>	<b>TO</b>	<b>CREW MOVEMENTS</b>	<b>FROM</b>
	Upstream		11	Upstream	10		Upstream	1	2	Upstream - DS - Logistic	2		Upstream	
	Diamond			Diamond			Diamond		4	Diamond	7	6	Diamond	6
	ESS			ESS			ESS			ESS		2	ESS	2
	Fugro			Fugro			Fugro			Fugro			Fugro	
	MI	1		MI Eng & Swaco	2		MI			MI - Trainee	1		MI	
	Dowell			Dowell			Dowell			Dowell			Dowell	
	Geoservices	1		Geoservices	1		Geoservices			Geoservices			Geoservices	4
	Cameron			Cameron	1		Cameron			Cameron			Cameron	
	Schlumberger	5		Schlumberger			Schlumberger		2	Schlumberger			Schlumberger	
	Sperry			Sperry	1		Sperry			Sperry			Sperry	4
	Weatherford			Weatherford	3		Weatherford			Weatherford			Weatherford	
	NOPSA	2		NOPSA			NOPSA	2		NOPSA			NOPSA	
			20		18			3	8		10	10		16
POB at end of crew movements		92	POB at end of crew movements		94	POB at end of crew movements		91	POB at end of crew movements		89	POB at end of crew movements		83
<b>EQUIPMENT FROM RIG</b>			<b>EQUIPMENT FROM RIG</b>			<b>EQUIPMENT FROM RIG</b>			<b>EQUIPMENT FROM RIG</b>			<b>EQUIPMENT FROM RIG</b>		
									12.25" BHA Excess 9.625" csg					
<b>EQUIPMENT TO RIG</b>			<b>EQUIPMENT TO RIG</b>			<b>EQUIPMENT TO RIG</b>			<b>EQUIPMENT TO RIG</b>			<b>EQUIPMENT TO RIG</b>		
									7" pup jts Completion equip Expro Well test  500 bbl brine & chemicals SPS casing scraper Scottech Filter unit					
<b>VESSEL MOVEMENTS</b>			<b>VESSEL MOVEMENTS</b>			<b>VESSEL MOVEMENTS</b>			<b>VESSEL MOVEMENTS</b>			<b>VESSEL MOVEMENTS</b>		
Far Grip at Rig			Far Grip at Rig			Far Grip at Rig			Far Grip at Rig			Far Grip at Rig		
Wrangler to Rig			Wrangler at rig			.Wrangler to Melb			Wrangler at Melb. CREW CHANGE. Load			Wrangler to Rig		
<b>Mon 06-Feb-06</b>			<b>Tue 07-Feb-06</b>			<b>Wed 08-Feb-06</b>			<b>Thu 09-Feb-06</b>			<b>Fri 10-Feb-06</b>		